

1  
2  
3  
4 UNITED STATES DISTRICT COURT  
5 DISTRICT OF NEVADA

6 \* \* \*

7 UNITED STATES FOR USE AND BENEFIT  
8 OF SEQUOIA ELECTRIC, LLC and  
9 SEQUOIA ELECTIC, LLC,

10 Plaintiff(s),

11 v.

12 THE GUARANTEE COMPANY OF NORTH  
13 AMERICA USA,

14 Defendant(s).

Case No. 2:14-CV-2045 JCM (VCF)

ORDER

15 Presently before the court is defendant The Guarantee Company of North America USA  
16 (“GCNA”) motion for summary judgment. (ECF No. 47). Plaintiff Sequoia Electric, LLC  
17 (“Sequoia”) filed a response (ECF No. 53), to which defendant replied (ECF No. 57).

18 Also before the court is defendant’s stipulation to extend time to file a reply in support of  
19 its motion for summary judgment. (ECF No. 54).

20 **I. Facts**

21 This suit relates to defendant’s bond obligations to plaintiff, a subcontractor who worked  
22 on the “Kyle Canyon Picnic Area Reconstruction Project.” (ECF No. 1 at 3). Plaintiff claims that  
23 general contractor Barajas & Associates, Inc. (“Barajas”) acquired a Miller Act payment bond  
24 from GCNA. *Id.* The subcontract between plaintiff and Barajas was initially for \$183,746.20.  
25 (ECF No. 53). Plaintiff and Barajas approved a change order (#1) for \$60,500, which meant the  
26 total amount payable to plaintiff under the contract was \$244,246.20. *Id.*

27 Plaintiff completed the majority of its deliverables under the subcontract by July of 2013,  
28 with the exception of running certain electrical wires and energizing the electrical system. *Id.*

1 Between July and October of 2013, a fire, government furloughs, and flooding stalled work on the  
2 project. *Id.* The flooding caused damage to work already performed by plaintiff. *Id.* Plaintiff  
3 resumed work on the project in November of 2013, and completed its work by December 17, 2013.  
4 *Id.* Barajas and GCNA combined to pay defendant \$244,246.20 based on the original contract and  
5 change order #1. (ECF No. 47).

6 On November 11, 2013, plaintiff submitted a request for extra costs to Barajas. (ECF No.  
7 53). Barajas agreed to a request a change on behalf of plaintiff from the U.S. Forest Service (“the  
8 Forest Service”) on January 20, 2014 for the first three line items (remobilization, the bollard work  
9 referenced in change order #2 and the retrenching addressed in change order #3). (ECF No. 57-  
10 2). Barajas’s division manager for construction (Richard Cross) stated in his deposition that he  
11 did not include the additional line items in the request for modification because there was a dispute  
12 as to who should bear the costs of flood damage. (ECF No. 53-2).

13 On January 28, 2014, the Forest Service denied the change request. (ECF No. 57-2). The  
14 Forest Service cited Barajas’s failure to timely request the changes pursuant to FAR 52.243-4. *Id.*

15 On April 18, 2014, plaintiff filed 13 change orders that are the subject of the instant  
16 litigation. Change order #2 related to bollard installation, and plaintiff completed this work on or  
17 before May 16, 2013. (ECF No. 47-7 at 13–17). Change order #3 related to rerouting NV Energy  
18 conduits because of the relocation of an energy transformer, and plaintiff completed this work on  
19 or before May 10, 2013. *Id.* at 18–19; (ECF No. 57-1). The other change orders relate to work  
20 performed in November of 2013. (ECF No. 47-7). Defendant refused to pay plaintiff based on  
21 the change orders, and plaintiff brought the instant action to recover payments allegedly due  
22 pursuant to the payment bond. (ECF No. 1).

## 23 **II. Legal Standard**

24 The Federal Rules of Civil Procedure allow summary judgment when the pleadings,  
25 depositions, answers to interrogatories, and admissions on file, together with the affidavits, if any,  
26 show that “there is no genuine dispute as to any material fact and the movant is entitled to a  
27 judgment as a matter of law.” Fed. R. Civ. P. 56(a). A principal purpose of summary judgment is  
28

1 “to isolate and dispose of factually unsupported claims.” *Celotex Corp. v. Catrett*, 477 U.S. 317,  
2 323–24 (1986).

3 For purposes of summary judgment, disputed factual issues should be construed in favor  
4 of the non-moving party. *Lujan v. Nat’l Wildlife Fed.*, 497 U.S. 871, 888 (1990). However, to be  
5 entitled to a denial of summary judgment, the nonmoving party must “set forth specific facts  
6 showing that there is a genuine issue for trial.” *Id.*

7 In determining summary judgment, a court applies a burden-shifting analysis. The moving  
8 party must first satisfy its initial burden. “When the party moving for summary judgment would  
9 bear the burden of proof at trial, it must come forward with evidence which would entitle it to a  
10 directed verdict if the evidence went uncontroverted at trial. In such a case, the moving party has  
11 the initial burden of establishing the absence of a genuine issue of fact on each issue material to  
12 its case.” *C.A.R. Transp. Brokerage Co. v. Darden Rests., Inc.*, 213 F.3d 474, 480 (9th Cir. 2000)  
13 (citations omitted).

14 By contrast, when the nonmoving party bears the burden of proving the claim or defense,  
15 the moving party can meet its burden in two ways: (1) by presenting evidence to negate an essential  
16 element of the non-moving party’s case; or (2) by demonstrating that the nonmoving party failed  
17 to make a showing sufficient to establish an element essential to that party’s case on which that  
18 party will bear the burden of proof at trial. *See Celotex Corp.*, 477 U.S. at 323–24. If the moving  
19 party fails to meet its initial burden, summary judgment must be denied and the court need not  
20 consider the nonmoving party’s evidence. *See Adickes v. S.H. Kress & Co.*, 398 U.S. 144, 159–  
21 60 (1970).

22 If the moving party satisfies its initial burden, the burden then shifts to the opposing party  
23 to establish that a genuine issue of material fact exists. *See Matsushita Elec. Indus. Co. v. Zenith*  
24 *Radio Corp.*, 475 U.S. 574, 586 (1986). To establish the existence of a factual dispute, the  
25 opposing party need not establish a material issue of fact conclusively in its favor. It is sufficient  
26 that “the claimed factual dispute be shown to require a jury or judge to resolve the parties’ differing  
27 versions of the truth at trial.” *T.W. Elec. Serv., Inc. v. Pac. Elec. Contractors Ass’n*, 809 F.2d 626,  
28 631 (9th Cir. 1987).

1 In other words, the nonmoving party cannot avoid summary judgment by relying solely on  
2 conclusory allegations that are unsupported by factual data. *See Taylor v. List*, 880 F.2d 1040,  
3 1045 (9th Cir. 1989). Instead, the opposition must go beyond the assertions and allegations of the  
4 pleadings and set forth specific facts by producing competent evidence that shows a genuine issue  
5 for trial. *See Celotex*, 477 U.S. at 324.

6 At summary judgment, a court's function is not to weigh the evidence and determine the truth, but  
7 to determine whether there is a genuine issue for trial. *See Anderson v. Liberty Lobby, Inc.*, 477  
8 U.S. 242, 249 (1986). The evidence of the nonmovant is "to be believed, and all justifiable  
9 inferences are to be drawn in his favor." *Id.* at 255. But if the evidence of the nonmoving party is  
10 merely colorable or is not significantly probative, summary judgment may be granted. *See id.* at  
11 249–50.

### 12 **III. Discussion**

13 As an initial matter, the court will deny as moot defendant's stipulation to extend time to  
14 file a reply in support of its motion for summary judgment (ECF No. 54). Defendant filed a second  
15 stipulation to extend time (ECF No. 55), which the court granted (ECF No. 56). Accordingly,  
16 plaintiff's first stipulation is moot.

#### 17 *a. Sequoia's federal Miller Act claim and state law contractual claim*

18 Sequoia's first two causes of action request payment from defendant pursuant to the Miller  
19 Act and pursuant to state contract law. (ECF No. 1). Defendant and Barajas combined to pay  
20 Sequoia in full for the original amount of the contract (\$183,746.20) and change order #1  
21 (\$60,500).<sup>1</sup> (ECF No. 47). Sequoia asserts that the payment bond requires defendant to reimburse  
22 plaintiff for change orders 2-14. (ECF Nos. 1, 53).

23 SP 31 of the subcontract agreement authorizes changes to the scope of work covered by  
24 the contract via four alternative methods:

- 25 1. A written change notice from Barajas to Sequoia
- 26 2. An oral order from Barajas to Sequoia in the event of a qualifying emergency
- 27 3. A written bilateral modification
- 28 4. A change notice request from Sequoia, submitted within ten (10) days of discovery of  
an act or omission by Barajas that gives rise to the change.

---

<sup>1</sup> Sequoia does not dispute this statement.

1 (ECF No. 47-1).

2 The contract contains a flow-down clause that incorporates certain federal regulations. One  
3 such regulation is FAR 52.243-4, which governs contract changes and requires contractors to assert  
4 rights to adjustments within 30 days.<sup>2</sup>

5 Sequoia does not allege that Barajas entered into a written agreement to modify the  
6 contract. Sequoia instead argues that Sequoia submitted a valid change request and that the  
7 contract should be equitably modified pursuant to SP31. (ECF No. 53 at 15).

8 Sequoia did not submit valid change requests within the contractually-required time frame.  
9 *See* (ECF No. 47-1). Sequoia issued its change orders four months after completion of the project.  
10 The change orders request payment for work completed as far back as April of 2013. (ECF No.  
11 47-7). Sequoia's requests were made well outside the contractual ten-day requirement for  
12 submitting written change notice requests. *See* (ECF No. 47-1).

13 Sequoia's late change orders prejudiced defendant. Incorporation of the flow-down clause  
14 into the contract between the parties demonstrates that plaintiff was constructively aware of the  
15 importance of submitting timely change requests. *See* (ECF No. 47-1). Due to plaintiff's delay in  
16 submitting change requests, Barajas was unable to obtain a legal right to adjustment from the  
17 Forest Service within 30 days. (ECF No. 57-2). Plaintiff's delay precludes its ability to assert  
18 contractual or equitable grounds to payment from defendant. *See* (ECF No. 47-1).

19 Sequoia does not present any dispute of material fact barring summary judgment in favor  
20 of defendant on Sequoia's federal Miller Act claim and its state law breach of contract claim. The  
21 court will grant defendant's motion for summary judgment on these claims.

22 As the court holds that Sequoia did not submit timely change requests, it will not consider  
23 defendant's alternative argument that Sequoia assumed the risk of loss for work damaged by the  
24 fire and subsequent flooding.

25 ...

---

26  
27 <sup>2</sup> Defendant asserts that the contractual requirement that Sequoia submit change notice  
28 requests to Barajas within 10 days was meant to ensure that Barajas could in turn comply with the  
30-day timeframe required by FAR 52.243-4 to submit contract changes to the Forest Service.  
(ECF No. 47).

1           **b. Sequoia's quasi-contractual claims**

2           Sequoia's third claim for relief is based on "assumpsit and quantum valebant." (ECF No.  
3 1). "[R]ecovery in quasi contract applies to situations where there is no legal contract but where  
4 the person sought to be charged is in possession of money or property which in good conscience  
5 and justice he should not retain but should deliver to another." *Leasepartners Corp. v. Robert L.*  
6 *Brooks Trust Dated Nov. 12, 1975*, 942 P.2d 182, 187 (1997). Here, as the parties executed an  
7 express, written contract, plaintiff cannot recover based on a theory of quantum valebant. *See id.*

8           Sequoia's fourth claim for relief is one for unjust enrichment. "An action based on a theory  
9 of unjust enrichment is not available when there is an express, written contract, because no  
10 agreement can be implied when there is an express agreement." *Id.* Here, as the parties executed  
11 an express, written contract, plaintiff cannot recover based on a theory of unjust enrichment. *See*  
12 *id.*

13           Sequoia's fifth claim for relief is one for promissory estoppel. The Nevada Supreme Court  
14 recently articulated the elements of promissory estoppel in *Torres v. Nev. Direct Ins. Co.*, 353 P.3d  
15 1203, 1209 (2015),

16           To establish promissory estoppel four elements must exist: "(1) the party to be  
17 estopped must be apprised of the true facts; (2) he must intend that his conduct shall  
18 be acted upon, or must so act that the party asserting estoppel has the right to believe  
19 it was so intended; (3) the party asserting the estoppel must be ignorant of the true  
20 state of facts; (4) he must have relied to his detriment on the conduct of the party to  
21 be estopped."

22 *Id.* (quoting *Pink v. Busch*, 691 P.2d 456-459-60 (1984)). "The promise giving rise to a cause of  
23 action for promissory estoppel must be clear and definite, unambiguous as to essential terms, and  
24 the promise must be made in a contractual sense." *Id.* (citing 31 C.J.S. *Estoppel and Waiver* § 116  
25 (2008)).

26           Here, plaintiff's claim is based on the proposition that GCNA assumed completion of the  
27 project. However, Barajas saw the project through to completion as the prime contractor. (ECF  
28 No. 47-9). The record is devoid of evidence of a communication to plaintiff that defendant would  
assume completion of the project. Therefore, plaintiff cannot establish that defendant clearly and  
unambiguously promised plaintiff that defendant would assume completion of the project. *See*  
*Torres*, 353 P.3d at 1209.

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25
- 26
- 27
- 28

2

3  
4

5  
6  
7

8

9

10  
11